BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division**
2	Estimate cost / Amount	Rs.824.01 Lakhs
3	Name of Contractor	M/s Ramkrishy Infra Structure Pvt Ltd
4	Amount of Contract	Rs.82401885.00 + GST
5	Agreement No	107/2020-21, Dated: 03-10-2020
6	No. and date under which the work order has been issued	107/2020-21, Dated: 03-10-2020
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	1/7/2021
9	Date of receipt of application in the sub-division office	1/7/2021
10	Extension granted if any:	Nil
	1. From	3/10/2021
	2. To	28-02-2022
11	Work carriedout by the contractor during the original period stipulated in contract	PCC 1:2:4, 1:3:6 Pile foundation, Truss works, Brick Work Sheet roofing Wooden flooring etc.,
12	Work carriedout during the first period of extension	Finishing Works
13	Work carriedout during and extension	PCC 1:2:4, 1:3:6 Pile foundation, Truss works, Brick Work Sheet roofing Wooden flooring etc.,
14	Time now applied for	07 months
15	Date of recommending time limit applied	07 months

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.20.00 Lakhs
18	Probable time required for completion of remaining work	07 months
19	Cost of work charged establishment charge on the work after the expiry of original period	Rs,20.00 Lakhs
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Due to Covid-19, merging of different job codes and Extrenal power supply there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	As proposed by AE & AEE

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP